#### **CMG-1T CALIBRATION SHEET**

WORKS ORDER: 12802 DATE: 12-Mar-2013

SERIAL NUMBER: T1077 TESTED BY: S. Goddard

	Velocity Output V/m/s (Differential)	Mass Position Output (Acceleration output) V/m/s <sup>2</sup>	Feedback Coil Constant Amp/m/s <sup>2</sup>
VERTICAL	2 x 1489	2084	0.0138
NORTH/SOUTH	2 x 1496	1450	0.0145
EAST/WEST	2 x 1494	1419	0.01419

Power Consumption: 60mA @ +12V input Calibration Resistor: 51000

NOTE: A factor of 2 x must be used when the sensor outputs are used differentially (also known as push-pull or balanced output). Under no conditions should the negative outputs be connected to the signal ground. A separate signal ground pin is provided.

#### POLES AND ZEROS TABLE

#### **WORKS ORDER NUMBER: 12802**

**SENSOR SERIAL NO: T1077** 

Velocity response output, Vertical Sensor:

POLES (HZ)	ZEROS HZ
$-1.964 \times 10^{-3} \pm j1.964 \times 10^{-3}$	0
-30.0529±j31.1211	0
-41.2564±j114.535	

Normalizing factor at 1 Hz:  $A = 27.7 \times 10^6$ 

Sensor Sensitivity: See Calibration Sheet.

.


Velocity response output, Horizontal Sensors:

POLES (HZ)	ZEROS (HZ)
$-1.964 \times 10^{-3} \pm j1.964 \times 10^{-3}$ $-30.0529 \pm j31.1211$ $-41.2564 \pm j114.535$	0

Normalizing factor at 1 Hz:  $A = 27.7 \times 10^6$ 

Sensor Sensitivity: See Calibration Sheet.

NOTE: The above poles and zeros apply to the vertical and the horizontal sensors and are given in units of Hz. To convert to Radian/sec multiply each pole or zero with  $2\pi$ . The normalizing factor A should also be recalculated.




# Normalized Frequency Response for :T1077, 12802 Magnitude (dB) -20 10<sup>-2</sup> 10<sup>-1</sup> Frequency (Hz) Z (-2.4dB@0,003Hz) Phase (deg) 00-100 (101.4deg@0.003Hz) 10<sup>-1</sup> Frequency (Hz) Z Magnitude (dB) -20 10-3 10<sup>-2</sup> 10<sup>-1</sup> Frequency (Hz) NS (-1.6dB@0.003Hz) Phase (deg) 001-10<sup>-3</sup> 10<sup>-1</sup> Frequency (Hz) NS 10<sup>-2</sup> (85.6deg@0.003Hz) Magnitude (dB) -20 10-3 10<sup>-2</sup> 10<sup>-1</sup> Frequency (Hz) EW (-2.1dB@0.003Hz) Phase (deg) 00-000

10<sup>-2</sup>

10<sup>-3</sup>

(87.1deg@0.003Hz)

10<sup>-1</sup> Frequency (Hz) EW



29,2



GURALP SYSTEMS LIMITED, 3 MIDAS HOUSE, CALLEVA PARK, ALDERMASTON, READING, RG7 BEA, UK. TELEPHONE: \*44 118 9819943 sales@guralp.com

## CMG-51/ID/U Instrument Quality Certificate

This certificate identifies the tests and inspection carried out.

Sensor Serial Num	ber.	TSCGS
Sensor Noise Coherence	æ.	Pass
Frequency response. D	ocument attached.	
Calibration. Document	attached.	
Cable Lengths & A	ucillaries as per customer order?	NA
Final Quality Approval.	APTS	
	On behalf of Guralp Systems. Date	3//12/13

GURALP SYSTEMS LIMITED, REGISTERED OFFICE, 3 MIDAS HOUSE, CALLEVA PARK, ALDERMASTON, READING, RG7 6EA
REGISTERED IN ENGLAND RO. 2199239, VAT REGISTRATION No. 491 4657 20.

## CMG-5T ABSOLUTE CALIBRATION (ACCELERATION OUTPUTS)

WORKS ORDER: 12802 DATE: 7/02/2013

SERIAL NUMBER: T5CQ6 TESTED BY: SH

OUTPUT at 1g 5 volts

Acceleration Response V/m/s²

VERTICAL 2 x 0.509

NORTH/SOUTH  $2 \times 0.510$ 

EAST/WEST 2 x 0.509

Vertical component equivalent acceleration from 1 Volt =

calibration signal of:

 $1 \text{ Volt} = 0.982 \text{m/s}^2$ 

North/South component equivalent acceleration

from calibration signal of:

 $1 \text{ Volt} = 0.980 \text{ m/s}^2$ 

East/West component equivalent acceleration

from calibration signal of:

 $1 \text{ Volt} = 0.982 \text{m/s}^2$ 


Calibration enable signal polarity: Active Low

Typical Current Consumption:

This sensor operates from: 10 to 36 Volts

NOTE: A factor of 2 x must be used when the sensor outputs are used differentially (also known as push-pull or balanced output). Under no conditions should the negative outputs be connected to the signal ground. A separate signal ground pin is provided.

# Frequency Response for :T5CQ6 'WO12474'





21120 Johnson Road Long Beach, MS 39560 Tel. (228) 868-6632 Fax (228) 868-6645 hightechine@att.net

299/1/57 Hydrophone Information


Model# HTI-90-U/Diff

Connector: Subconn IL-4-M & DLSA-M

03/04/13

#### Connector Pinout

Pin I	+12VDC
Pin 2	12VDC Return / Signal Gnd
Pin 3	Signal + Output
Pin 4	Signal - Output



#### Test Data

Serial	Hydrophone Sensitivity	Current
Number	dB re: 1V/uPa	mA
299463	-174.8	2.22
299464	-174.1	2.23
299465	-173.9	2.21
299466	-174.2	2.24
299467	-174.0	2.22
299468	-174.5	2.23
299469	-174.4	2.2
299470	-174.6	2.22
AVG	-174.3	2.22
VAR	0.1	0.00
STD	0.3	0.01
MAX	-173.9	2.24
MIN	-174.8	2.20
DIF	0.9	0.04

Sensitivity was measured using the comparison method

Reference hydrophone = 999901

Measurements traceable to USRD Newport, RI

Hydrophones listed on this page:

- Leaked less than 0.1uA @ 27VDC after 1hr @ 100PSI hydrostatic pressure
- Passed shield integrity test
- Have the same Polarity Response

		_	
į	$\sim$		
Ę	Y	4	
ţ	Y	1	
Ę	Ý	£	
Ę	Ý	Ţ	
Ę	Ý	1	
	Ž	1	
,		) }	

Expected Gain	12dB
Response High (-3dB)	20KHz
Response Low (-3dB)	2H2

Preamp# 1	375								
- 46	SFILE.	5Hz	50Hz	100Hz	1KHz	5KHz	10KHz	20KHz	30KHZ
2 6	3.62	11.83	12,42	12.42	12.42	12.42	12.43	12 44	12.47
63	9.60	11.83	12 43	12.44	12.44	12.44	12.44	12.46	12.49
	9.65	11.81	12,42	12.42	12.42	12 42	12,43	12,44	12.47
4	9.57	11.80	12 42	12.43	12.43	12.43	12.43	12.45	12.48
5	9 58	11.83	12 42	12.42	12.42	12.42	12.43	12.44	12.47
8	9.54	11.84	12.41	12.42	12.42	12.42	12.42	12.44	12.47
7	9.57	11.83	12.43	12.43	12 43	12.43	1244	12,45	12.48
80	9 68	11.84	12.41	12.42	12.42	12.42	12.42	12.44	12.47
AVG	9.59	11.82	12.42	12.43	12.43	12.43	12.43	12,45	12.47
VAR	0.00	0.00	0.00	00.0	00.00	00:00	00:00	0.00	00.00
STD	0.04	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01
MAX	9.68	11.84	12,43	12.44	12.44	12.44	12.44	12.48	12.49
NIM	9.54	11.80	12.41	12.42	12.42	12.42	12.42	12,44	12.47
PF	0.14	0.04	0.05	0.02	0.02	0.02	0.02	0.02	0.03

	Phase (deg)								
Preamp#	2Hz	5Hz	50Hz	100Hz	1KHz	5KHz	10KHz	20KHz	30KHz
-	Section Section	-1597	-177.9	-179.0	179.9	1789	177.8	175,6	173.4
2		-159.5	-177.8	-1790	179.9	1789	177.8	175,6	173.4
3		-159.9	-177.9	-1790	179.8	178.9	177.8	175.5	1734
4	THE PERSON NAMED IN	-159.7	-1779	-1790	179.9	178.9	177.8	175.6	173.4
150	THE REAL PROPERTY.	-159.7	-17779	-179.0	179.9	1789	177.8	175.6	173.4
8	STATE OF STA	-1596	-177.9	-179.0	179.9	178.9	177.8	175.6	173.4
1	HOUSE AND	-159.4	-177.8	-179.0	179.9	178.9	177.8	1756	173,4
8		-159 9	-177.9	-179.0	179.9	1789	177.8	175.5	173.4
AVG		-159.7	-177.9	-179.0	179.8	178.9	177.8	175.8	173.4
VAR		0.0	0.0	0.0	0.0	0.0	0.0	0.0	0,0
STD		0.2	0.0	0.0	0,0	0.0	0.0	0.0	0.0
MAX	THE PERSON NAMED IN	-158.4	-177.8	-179.0	179.9	178.9	177.8	175.6	173.4
MIN	The second second	-159.9	-177.9	-179.0	179.8	178.9	177.8	175,5	173.4
Pic	CALL STREET	0.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0

#### **DM24 CALIBRATION**

WORKS ORDER: 12802 DIGITISER SERIAL NUMBER: A4277

SYSTEM ID:4277 CPLD:A0.E1

UNIT ID: VEL1, ACC1 BOOTLOADER: MK3BOOT302.IMG

OUTPUT DATA FORMAT:GCF DSP SOFTWARE:DSP1090.BIN

BAUD RATE: 115200 SYSTEM: DMNET107b10.IMG

#### **VELOCITY CHANNELS**

Channel:	VEL1Z2	Vertical	3.227 μV/Count
	VEL1N2	North/South	3.225 μV/Count
	VEL1E2	East/West	3.222 μV/Count
	ACC1Z2	Vertical	3.228 μV/Count
	ACC1N2	North/South	3.223 μV/Count
	ACC1E2	East/West	3.224 μV/Count

#### MASS POSITION CHANNELS

Sample Rate: 4 samples/sec (Default)

Channel: VEL1M8 Vertical 291.55 μV/Count

 $\begin{array}{cccc} VEL1M9 & North/South & 291.80 \; \mu V/Count \\ VEL1MA & East/West & 292.31 \; \mu V/Count \end{array}$ 

#### CAL SIGNAL MONITOR

VEL1X2/ VEL1C2 3.230 μV/Count

#### **GPS RECEIVER**

PWM: 8000 Counts

At Temperature Reading: 23°C

#### POWER CONSUMPTION

Digitiser Power Consumption 80mA @ 12v GPS Power Consumption 28mA @ 12v

### **AUXILIARY CHANNELS**

Sample Rate: 4 samples/sec (Default)

Channel:	VEL1MB	290.50 μV/Count
----------	--------	-----------------

 $\begin{array}{lll} VEL1MC & 291.84~\mu\text{V/Count} \\ VEL1MD & 291.82~\mu\text{V/Count} \\ VEL1ME & 291.49~\mu\text{V/Count} \\ VEL1MF & 292.02~\mu\text{V/Count} \end{array}$ 



National Oceanography Centre University of Southampton Waterfront Campus European Way, Southampton SO14 3ZH United Kingdom

Pressure Test Lab +44 (0) 23 8059 6309 http://noc.ac.uk

Date: 30/10/13

Purchase Order; 29508

#### HYDROSTATIC TEST REPORT

Company: Guralp Systems Limited

Address: 3 Midas House

Calleva Park Aldermaston Reading RG7 8EA

Equipment: 1 x ITOBS Sphere

Serial No; 58328-00004

Schedule: 620 bar hold for 1 hour, 2 cycles

Comments: No visual signs of leaks or damage.

Andy Staszkiewicz 023 8059 6309

The information contained in this letter may be subject to public disclosure under the Freedom of Information Act 2000. Unless the information is legally exempt from disclosure, the confidentiality of this correspondence, and your reply, cannot be guaranteed.